

WIFA PSWID Funding Program FY18 thru FY22 Approved Funding Project Schedule - August 27, 2020

PSWID CIP PROGRAM FY18 THRU FY22

Waterline and Meter Replacement Projects				
OJECT NUMBER	PROJECT NAME	FINAL OR PROJECTED	FUNDING AMOUNTS	
920283-18-02	Circle Drive Waterline Replacement - Completed	FINAL	\$196,536.90	
	Replaced approximately 1,800' and added 945' of 3" HDPE SDR 11 waterline and 39 service			
	connections complete.			
920283-18-04	Pine Creek 4" Waterline Replacement- Completed	FINAL	\$146,185.08	
	Installed approximately 1,391' 4" PVC C900 DR-18 waterline including connecting to existing			
	water lines complete.			
	Pinewood Haven/Rim Vista Waterline Replacement -Completed	FINAL	\$889,430.44	
920283-18-05	Installed approximately 4,674' 6" C900 DR and 2,616' 4" C900 DR waterline including			
	installing 74 service connections from back yard to the new waterline in the road.			
920283-18-06	Cool Pines Est Pipe Waterline Replacement Upgrades Phases B & C	PROJECTED	\$532,413.13	
	Final WIFA project - Plans being prepared now with estimate to follow.			
	Strawberry Ranch 2 & Strawberry Knolls 2 - Completed	FINAL	\$1,049,411.32	
000000 10 07	Installed approximately 6,551' of 4" PVC C900 and 3,735' of 6" C900 waterline including 120			
920283-18-07	service connections complete. In addition, additional lines installed on Spruce Trail.			
920283-18-17	State Route 87 Bradshaw to MR Well Site Waterline Installed approximately 3,500' of C900 DR-18 and 460' of 2" PVC waterline and 5 service	PROJECTED	\$903,860.00	
	connections complete.			
920283-18-18	Juniper-Tanner Ralls/Fossil Creek-Wagon Wheel-Completed	PROJECTED	\$515,000.00	
	Installed approximately 3,703' of C900 DR-18 waterline between Wagon Wheel and Old			
	Spruce Rd including PRV and all connections.			
920283-18-19	Strawberry Knolls 1-In Progress	PROJECTED	\$641,110.00	
	Installed approximately 2,825' of C900 DR-18 and 1,289 4" C900 DR-15 waterline on			
	Strawberry Lane, Strawberry Drive and Eagle Drive. Installed 16 single and 25 double services complete in the road as several were in back yards.			
	services complete in the rodu as several were in back yards.			
920283-18-21	Install 3,240 Radio Read Meters-Completed	PROJECTED	\$946,000.00	
	Replaced approximately 3,200 outdated meters with radio read meters. This allows staff to read all the meters from a vehicle within 2-3 days instead of 3-4 days every week of the month.			
	· ·	•		

Tank & Site Improvements Projects				
PROJECT NUMBER	PROJECT NAME	FINAL OR PROJECTED	FUNDING AMOUNTS	
920283-18-01	Strawberry View 1 Tank Replacement 20K - Completed Removed 20,000 gallon old steel tank and replace it with 2 10,000 gallon polyethylene water tanks and new booster pump station complete including site improvements. The old tank has been leaking since 2007.	FINAL	\$315,802.50	
920283-18-13	Canyon Tanks 1 & 2 Replacement 100K-Completed Removed 2 100,000 gallon old tanks and replaced them with 2 220,000 gallon tanks including all site improvements. Site work included paving the road and security fence.	FINAL	\$994,078.69	
920283-18-16	Portal 2/Portal 3 Tank Rehabilitations - 100K/120K-Completed Rehabilitated the 100,000 gallon tank at Portals 2 and the 140,000 gallon tank at Portals 3 including various new equipment. Also, did all the site work at both sites including stairs for better access. Major building repairs at Portals 2.	FINAL	\$893,675.94	
		TOTAL	\$2,203,557.13	
	Aerial Surveys			
	Aerial Surveys-Completed	FINAL	\$40,000.00	
		TOTAL	\$40,000.00	
	Total Revised Funded Projects		\$8,063,504.00	
	WIFA TOTAL FUNDING DIFFERENCE		-\$63,504.00	
	TOTAL FUNDED PROJECTS		\$8,000,000.00	